



S.R. 106 (400 North) in Bountiful; 800 West to Main Street

400 North Improved Project Update- July 7, 2016

***Please see correction to Phase 2 information**

The Utah Department of Transportation (UDOT) is resurfacing S.R. 106 (400 North) in Bountiful from 800 West to Main Street to increase the life the roadway.

Construction Activities for July 7- July 14, 2016

**email updates sent as schedule changes*

Businesses located on 400 North are OPEN during construction!

North- Main Street to 500 West (Phase 1): Work is ongoing on the north side of the street, starting at Main Street and moving west towards I-15 through July.

This week:

- July 7th and 8th, crews will pour concrete between the existing concrete and curb and gutter from Main Street to 200 West. Driveways in this segment will be closed for an additional 10 days while the concrete cures.
 - Residents should continue to park in an alternate location while concrete cures.
 - Expect congestion and traffic delays of up to ten minutes. Use alternate routes when possible.
- Concrete paving work from 200 West to 500 West will occur at night, Thursday, July 7 and Friday July 8.
 - Residents will be asked to park in alternate location for up to 10 days for pouring activities and to allow concrete to cure.
- The week of July 12, Crews will begin placing curb and gutter on the north side of 400 North from Main Street through 200 West.
 - Residents should continue to park in an alternate location while concrete cures.
 - Residents can expect an increase in heavy truck traffic and noise.
- July 14th, crews will pave the intersection of 200 West and 400 North.

- As early as July 17, crews will shift traffic to outside lanes with one lane of travel in each direction with work zone in the middle.
- Crews will shift traffic from 200 West to I-15 the week of July 26.

400 North- 500 West to I-15 (Phase 2):

Work during this phase will begin on the north side of 400 North and move from east to west.

- Crews will begin shifting traffic onto the south side of 400 North in preparation for this work the week of July 26th.
 - Crews will re-stripe the roadway and shift traffic to the south side with one lane in each direction.
 - Crews will excavate the roadway and remove asphalt in late July to early August.
 - Residents can expect an increase in heavy truck traffic and noise.
 - Crews will begin hauling and placing materials in preparation for concrete work in late early August.
 - Residents can expect an increase in heavy truck traffic and noise.
 - Concrete pouring is expected to begin mid August and will occur at night. Driveways in this segment will be closed for approximately 10 days while the concrete cures. Please begin making preparations to park in an alternate location.

Project Description:

The project will reconstruct the roadway in concrete for a longer pavement life and less future maintenance. Additionally, the project will:

- Add new curb, gutter, and some sidewalk and driveway approaches from 500 West to Main Street.
- Add radar detection at the 400 North/200 West intersection to improve traffic flow.

Project Impacts:

- 400 North reduced to one lane in each direction between Main Street and 500 West.
- Motorists should be prepared for significant delays and use alternate routes when possible.
- Area residents and businesses can expect short-term intermittent driveway interruptions.
- Surrounding residents and businesses can expect traffic restrictions, construction equipment and vehicles, and an increase in noise during the day and at night.
- Motorists can reduce delays by using alternate routes, avoiding peak travel times, telecommuting, carpooling or combining trips.
- Pedestrians should be alert and follow posted signs. It is recommended that an alternate route be used.
- Through the duration of this project, trash pick-up days have been changed to every Friday between 9 a.m. to 1 p.m. for the entire corridor. To maintain trash removal while work continues, crews will move trash bins to the other side of

the street every Friday morning at 8 a.m. To ensure bins are moved, residents must place their bins on the sidewalk by 6 p.m. the evening prior.

Project Timeline:

Construction began in mid May and is scheduled to continue through October 2016. This aggressive construction schedule was designed to work around the Bountiful City water line and irrigation project currently underway and complete work in one construction season. Please see below graphic for project timelines and phasing.



Project Contact Information:

This project has a dedicated public information team to work with area residents and stakeholders. Please feel free to contact us about this project. We are here to help! Updated information is available at www.udot.utah.gov/go/400north, by emailing 400North@utah.gov, or calling the project hotline at **888-556-0232**, ext 2.

HOTLINE 888-556-0232 EMAIL 400north@utah.gov



UDOT Region One, 166 Southwell Street, Ogden, UT 84404

Sent by 400north@utah.gov