

400 North

IMPROVED

Bountiful

S.R. 106 (400 North) in Bountiful; 800 West to Main Street

400 North Improved Project Update- June 16, 2016

The Utah Department of Transportation (UDOT) will be resurfacing S.R. 106 (400 North) in Bountiful from 800 West to Main Street to increase the life the roadway.

Construction Activities for June 16- June 23, 2016

*email updates sent as schedule changes

North- Main Street to 500 West (Phase 1): Work is ongoing on the north side of the street, starting at Main Street and moving west towards I-15 through June.

This week:

- Crews continue hauling and placing materials in preparation for concrete paving. Residents can expect an increase in heavy truck traffic and noise.
- Concrete paving is expected to begin June 22nd and will occur at night. Driveways in this segment will be closed for approximately 10 days while the concrete cures. Please begin making preparations to park in an alternate location.
 - Flaggers will be on-site directing traffic during this work. Expect congestion and traffic delays of up to ten minutes. Use alternate routes when possible.

400 North- 500 West to I-15 (Phase 2):

Phase 2 work is expected to begin in late June. Crews anticipate shifting traffic onto the south side of 400 North as early as June 27th in preparation for this work. Work during this phase will begin on the north side of 400 North and move from east to west.

Bountiful City Waterline Activities:

- Waterline work is ongoing through mid-June.

Project Description:

The project will reconstruct the roadway in concrete for a longer pavement life and less future maintenance. Additionally, the project will:

- Add new curb, gutter, and some sidewalk and driveway approaches from 500 West to Main Street.
- Add radar detection at the 400 North/200 West intersection to improve traffic flow.

Project Impacts:

- 400 North reduced to one lane in each direction between Main Street and 500 West.
- Motorists should be prepared for significant delays and use alternate routes when possible.
- Area residents and businesses can expect short-term intermittent driveway interruptions.
- Surrounding residents and businesses can expect traffic restrictions, construction equipment and vehicles, and an increase in noise during the day and at night.
- Motorists can reduce delays by using alternate routes, avoiding peak travel times, telecommuting, carpooling or combining trips.
- Pedestrians should be alert and follow posted signs. It is recommended that an alternate route be used.
- Through the duration of this project, trash pick-up days have been changed to every Friday between 9 a.m. to 1 p.m. for the entire corridor. To maintain trash removal while work continues, crews will move trash bins to the other side of the street every Friday morning at 8 a.m. To ensure bins are moved, residents must place their bins on the sidewalk by 6 p.m. the evening prior.

Project Timeline:

Construction began in mid May and is scheduled to continue through October 2016. This aggressive construction schedule was designed to work around the Bountiful City water line and irrigation project currently underway and complete work in one construction season. Please see below graphic for project timelines and phasing.



Project Contact Information:

This project has a dedicated public information team to work with area residents and stakeholders. Please feel free to contact us about this project. We are here to help! Updated information is available at www.udot.utah.gov/go/400north, by emailing 400North@utah.gov, or calling the project hotline at **888-556-0232**, ext 2.

HOTLINE 888-556-0232 EMAIL 400north@utah.gov



UDOT Region One, 166 Southwell Street, Ogden, UT 84404